



Capital Project Summary Report: 4/19/2024

Field, Track and Press Box, Bleachers

- Permit is anticipated within a week – we addressed the 1 comment received from the County.
- Pricing of project ongoing from contractor.
- Submittals have been returned.
- On schedule to start construction on May 20th.

Chiller & Boiler Upgrades – Cottonwood & Wide Hollow

- Mechanical drawings will be complete by April 30th
- Electrical drawings will be complete by May 10th.
- We will submit for permit mid-May.
- Work still anticipated to occur over the summer
- Chiller PO's have been created, board approved, and have been ordered.

Well Upgrade

- Drilling occurred over Spring break.
- On schedule to complete project over summer.

Roof Upgrade

- Drawings will be complete and submitted for Permit by May 10th
- Bidding/Pricing to occur late May

Auditorium Wheelchair Lift

- Drawings are nearly complete – waiting on input from structural
- Submittal for permit anticipated for mid-May.
- Construction over summer still anticipated.

Restroom Modifications

- Mechanical and electrical are working on construction documents
- Anticipate being complete with documents by end of May.

Mountainview Parking Lot

- Civil Engineer estimates drawings will be ready for permit submittal by May 3rd.
- On schedule to start construction once school is out.

Website will be updated with all this information: See Business Services section